

28-272
28-8-14

M.A.R. 57 (Rule 1

Measurement Book

No. A10 193247

Serial No. Ist and final

Name of work Improvements to Road and drains in Kuvempu layout in Kuvempu

Name of Contractor of nature of Agency ward no 7 Byatrayanapur. Est cost Rs. 50,00,000

Date of commencement of work Job no: 007-14-0000114

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	ASNO: JC(y) ASNO 989/14-15 TSNO: CE/BTP/TSNO 17/14-15 Agency: KRIDL Work order no: CE/BTP/wo no 25/14-15 .. dt: 03-07-14 Agg no: CE/BTP/Agg no 25/14-15 .. 03-07-14						
①	Renewing of B.S. slab and steering Qty recorded in this M3 vide n.no. 193280. Qty = 305.74 sqm @ Rs. 50.11/sqm						Rs 15,321=00
②	Refixing stone slab of drains and pointing in C/M 1:6 etc Complete as per specifications						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Kurupprayan 1st Cross 2nd cross	1 1	92.0 55.0	1.65 1.65	- -	151.805 90.75	
	Qty 70.40/sqmt to tally					242.805 242.55 R	17,076=00 16988.20
3)	Severifying the Existing Granular Road Surface to a depth of 50mm and disposal of Severified Materials etc Complete as per Specifications Qty Recorded in this O/B vide p.no 193281 Qty = 1830.00 sqmt @ 16.47/sqmt					R	30357.15 30,140=00
4)	Compaction of original ground with Maximum of 6 pass of 8 to 10 T. Roller including filling & depression etc Complete as per Specification Qty is Same as Item no 3 Qty = 1830.00 sqmt @ 3.94/sqmt					R	7210=00

M.A.R. 57 (Rule 116)

Measurement Book

No. A/10 **193248**

Serial No.

Name of work From To

Name of Contractor of nature of Agency

Date of commencement of work

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
5)	providing and laying in pce of concrete fix 11-7.5 with of 180 kgs with 40mm and down size jelly of aggregate Machine fixed concrete laid in layer not exceeding 15cm thick well compacted. etc complete as per specifications Qty recorded in this M.B vide P.No 193282 Qty = <u>461.82 cum</u> @ Rs 4290.84/cum					R 19,81,590 = 00 18,78,100-66	
6)	providing and laying Red 20mm thick Granite Jelly or fix Recesses laid in 15cm thick layer and well compacted vibrating cutting finishing with masonry cement plaster and scaffolding etc complete as per specifications						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	1st Stage Kurampunagan	1	30.0 ✓	$\frac{4.6+4.8}{2}$	0.15	21.15 cu	
		1	30.0 ✓	$\frac{4.8+5.45}{2}$	0.15	23.06	
		1	30.0 ✓	$\frac{5.45+6.1}{2}$	0.15	25.99	
	2nd Cross Kurampunagan	1	2.0 ✓	6.10	0.15	1.83	
		1	30.0 ✓	$\frac{5.0+5.95}{2}$	0.15	24.64	
		1	30.0 ✓	$\frac{5.95+5.90}{2}$	0.15	26.78	
		1	30.0 ✓	$\frac{5.90+5.70}{2}$	0.15	26.20	
	Cross Road	1	30.0 ✓	5.70	0.15	26.22	
		1	30.0 ✓	$\frac{4.40+4.10}{2}$	0.15	18.90	
		1	30.0 ✓	$\frac{4.10+2.80}{2}$	0.25	20.40	
	Cross Road (1)	1	1.0 ✓	2.80 ✓	0.20	0.56	
		1	30.0 ✓	2.50	0.20	15.0	

M.A.R. 57 (Rule 116)

Measurement Book

193249

No. A/10

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		1	30.0	$\frac{2.5+3.0}{2}$	0.20	16.50	
		1	1.0	$\frac{2}{3.0}$	0.20	0.60	31.15
	Cross Road (2)	30.0	$\frac{3.5+3.85}{2}$	3.68	0.20	22.06	9.07
		1	16.20	2.80	0.20	9.24	
		1	6.40	3.10	0.20	3.97	
	Venkateswara Temple Road	1	29.90	$\frac{4.5+4.8}{2}$	0.20	27.81	
		1	27.40	$\frac{3.4+4.0}{2}$	0.20	21.37	28
		1	24.0	$\frac{2}{0.60}$	0.20	2.88	20.27
					Totally	311.75	28/8/2014

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
		@ 6464.12 cmts				R 2016459=00	
	<u>7) Vacuum dewatering</u>						204266/00
	Qty is same as item no 6						169337.00
		@ 91.80/cmt				R 167994=00	
	<u>8) Grow Cutting</u>	10'	4.0	-	-	40.00 cmts	
						R 4752=00	
		@ 118.80/mtr				416455/23	
						Total Amt	4240542=00
							466460=00
							42402=00
							4622953
						Totally	47,49,407=00
							with 10% contingency and

C.F.F.
an item are noted
D. K. Madhavaiah
27/8/14
Assistant Executive Engineer
Kodigehalli Sub Division
Nelahanka Zone, B.B.M.P.,
Bangalore.

Certified that the above said work is completed with in the B.B.M.P. limit.

K. J. S.
J. ug

RP 272
28/5/14

M.A.R. 57 (Rule 116)
Measurement Book

No. A/10 **193250**

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Audited & Admitted for Rs 46 229.85/- 3949258.00 and Rs 673727.00 <i>Krishna</i> Accs. Supt. Byatavanaswara Dt. Byatavanaswara Dt. B.M.P. C.M.P. 26/3					2E 92460.00 VAT- 184928.00 FSD- 300492.00 LDC- 46230.00 CBF- 4623.00 LR- 15000.00 <u>673727/-</u>	